

Current Projects

Water System Phase 11 Emergency Slope Repair – This project consists of stabilizing the channel side slope within a Harris County Flood Control District (HCFCD) Drainage Easement near the Water System Phase 11 rehabilitation work. As-Built plans have been submitted to HCFCD and final inspection requested. – Contractor is Uretech. Work is complete.

24" Water Line Repair at Space Center Blvd and Horsepen Bayou – This project consists of the emergency replacement of a leaking 24" diameter water line beneath Horsepen Bayou. – Contractor is Huff and Mitchell. Notice to Proceed – August 2017. Work is substantially complete.

Sanitary Sewer Phase 70 Rehabilitation – This project includes all or portions of Clear Lake Forest 2 & 5; Lake Country; Timber Cove; Kings Park; Camino Park; Clear Lake City; Brookwood 2 & 3, Phase 2; Middlebrook 1; Bay Forest 1 and Northfork 7. – Contractor is T Construction, LLC. Notice to Proceed – July 2017. Work is almost complete.

Sanitary Sewer Phase 71 Manhole Rehabilitation - This project includes all or portions of Bay Glen 1, 2, 5 & 8; Bay Knoll 5, 6 & 8; Bay Forest 1, 2 & 6; Bay Oaks 1, 3, 4, 6, 7, 10 & 16; Bay Pointe 6; Brookwood 1 & 2; Camino Park; Camino South 4; Clear Lake City; Clear Lake Forest 2 & 5; Industrial Park C; Kirby Oaks; Kirby Point; Lake Country; Meadowgreen 1 & 2; Middlebrook 1 & 2; Northfork 1-3, 5-7; Oakbrook 1, 3 & 4; Oakbrook West 1-5; Pinebrook 1, 3, 4 & 7; and University Green 1-6. – Contractor is T Gray Construction. Notice to Proceed – October 2017.

Sanitary Sewer Phase 73 TV Inspections – This project includes all or portions of Camino South 1, 3 & 4; Oakbrook 2-4; Oakbrook West 3-5; Meadowgreen 1-3; Brookforest 1-3; and Clear Lake Forest 1-7. – Contractor is Clean Serve. Notice to Proceed – October 2017.

Sanitary Sewer Phase 74 TV Inspections – This work will be performed by CLCWA staff and includes all or portions of Bay Forest 1; Bay Oaks 3 & 4; Brookwood 1, 2 & 4; Camino South 1, 2 & 4; Clear Lake Forest 1; Meadowgreen 2; Northfork 4 & 5; Oakbrook West 5; Oakbrook 1-3 and University Green 3. Notice to Proceed – February 2018.

Lift Station #4 & Service Area Rehabilitation – We are working with staff to have flow meters installed at Lift Station #4 in order to record wet weather flow data which will assist in the evaluation of the effectiveness of the Smoke Testing, Sanitary Sewer and Lift Station Rehab work within the Service Area and determine if additional pumping modifications are needed. – Contractor is Fencecrete America Ltd. Pre-construction meeting was 10/4/17. The first 2 fence samples have been rejected based on color. The 3rd sample was approved 2/1/18. The fence manufacturing process will take 8 weeks. Installation expected to begin around 4/1/18.

Exploration Green Detention Pond – Phase 1C – Contractor is Lecon. Notice to Proceed – March 2017. Substantial completion on 12/1/17. The work is underway.

Storm Sewer Phase 39 TV Inspections – This project includes the dewatering, cleaning and TV surveying of the storm sewer outfalls along Horsepen Bayou. – Contractor is R. L. Utilities and work is underway.

Robert T. Savely Water Reclamation Facility Headworks Fine Screen Replacement – The contractor is R & B Group. – Notice to Proceed – November 2017. Equipment submittals have been reviewed.

Future Projects

Exploration Green Detention Pond – Phase 2 – Plans have been submitted for review and approval. Advertising for construction bids will begin 2/19/18. Bids and recommendation will be presented to the Board at the 3/8/18 meeting.