

Current Projects

Water System Phase 11 Emergency Slope Repair – This project consists of stabilizing the channel side slope within a Harris County Flood Control District (HCFCD) Drainage Easement near the Water System Phase 11 Rehabilitation work. – Contractor is Uretch. Notice to Proceed – August 2016.

Elevated Storage Tank No. 1 Recoating – Work is underway. Substantial completion is scheduled on 5/30/17. Contractor is CFG Industries. Notice to Proceed – March 2017

Sanitary Sewer Phase 66 Manhole Rehabilitation – This project covers all or portions of Brookforest 1; Bay Glen 1-5, 7 & 8; Bay Oaks 1; Brookwood 1, Bay Forest 1-3; Clear Lake City; Lake Country; Meadowgreen 1-3; Middlebrook 1 & 2; Oakbrook 3 & 4; Oakbrook West 3-5; Pinebrook 4; Timber Cove; University Green 1-6 and University Park Patio Homes 2. The contractor is Standard Cement. Notice to Proceed – August 2016. Standard has sub-contracted the entire project to Southern Trenchless. Notice to Proceed for Southern was September 2016.

Sanitary Sewer Phase 67 Rehabilitation – This project covers all or portions of Bay Glen 4, 5 & 8; Bay Forest 1; Bay Oaks 1, 3, 6 & 7; Bay Pointe 4; Brookwood 1 & 2; Brookwood 3, Phase 2, Camino South 4; Clear Lake Forest 5; North Fork 1-3, 5-7; Oakbrook 3; Timber Cove and University Green 1. – Contractor is North Houston Pole. Notice to Proceed – January 2017.

Sanitary Sewer Phase 69 Rehabilitation – This project covers all or portions of Bay Oaks 3, 6, 7, 12, 17 & 19; Brookwood 1-4; Northfork 2, 4, 5 & 7; Oakbrook 1-3; University Green 1 & 3; Bay Forest 1; Camino South 1, 3 & 4; Meadowgreen 1-3; Oakbrook West 5 and Clear Lake Forest 1 & 2. Project is being conducted by CLCWA in-house staff. Notice to Proceed – August 2016.

Lift Station #4 & Service Area Rehabilitation – We are working with staff to have flow meters installed at Lift Station #4 in order to record wet weather flow data which will assist in the evaluation of the effectiveness of the Smoke Testing, Sanitary Sewer and Lift Station Rehab work within the Service Area and determine if additional pumping modifications are needed.

Exploration Green Detention Pond – Phase 1A – The Contractor is Paskey, Inc. Notice to Proceed – November 2015. Work is complete but closeout is pending grass growth to the specific height and percentage of cover.

Exploration Green Detention Pond – Phase 1B – The Contractor is Lecon, Inc. Notice to Proceed – June 2016. Work is substantially complete but contract closeout is pending grass growth to a specific height and percent of coverage.

Exploration Green Detention Pond – Phase 1C – Work is underway. Contractor is Lecon. Notice to Proceed – March 2017.

Storm Sewer Phase 32 Manhole Rehabilitation – This project includes all or portions of Bay Glen 3 & 4; Bay Forest 1 & 2; Bay Oaks 6 & 8; Bay Pointe 3-5; Brookforest 2 & 3; Camino South 1, 3 & 4; Clear Lake City; Clear Lake Forest 1 & 5; Clear Lake Industrial Park C; Kings Park; Middlebrook 1 & 2; Oakbrook 1; Oakbrook West 4 and Timber Cove. - Contractor is Standard Cement.

Notice to Proceed – August 2016. Standard has sub-contracted the entire project to Southern Trenchless.

Storm Sewer Phase 35 Rehabilitation – This project is the emergency repair of a storm sewer outfall near Fairwind Drive and Lodge Lake Drive into HCFCD Channel B104-02-00 Ditch "I".

Future Projects

Sanitary Sewer Phase 70 Rehabilitation – This project includes all or portions of Clear Lake Forest 2 & 5; Lake Country; Timber Cove; Kings Park; Camino Park; Clear Lake City; Brookwood 2 & 3, Phase 2; Middlebrook 1; Bay Forest 1 and Northfork 7.

Exploration Green Detention Pond – Phase 2 – The design of this project is nearing completion.