

Current Projects

Elevated Storage Tank #6 & Impact Fees – Contractor is Landmark Structures, LLP. The contractor has obtained the building permits and work is underway.

Water System Phase 11 Emergency Slope Repair – This project consists of stabilizing the channel side slope within a Harris County Flood Control District (HCFCD) Drainage Easement near the Water System Phase 11 Rehabilitation work. As-Built plans have been submitted to HCFCD and final inspection requested. – Contractor is Uretech. Work is complete.

Sanitary Sewer Phase 72 Rehabilitation – This project covers all or portions of Bay Forest 1; Bay Oaks 3; Brookwood 1-3, Phase 1-2; Camino South 1, 3-4; Clearlake Forest 1-2; Meadowgreen 1 & 3; Northfork 4, 5 & 7; Oakbrook West 5. Contractor is To-Mex Construction. Notice to Proceed – November 2018.

Sanitary Sewer Phase 78, Part 1 Television Inspection – This project covers all or portions of Brook Forest 1-3; Middlebrook 1-2; and Clear Lake Forest 4-5.

Lift Station #4 & Service Area Rehabilitation –

Flow Meters – This project includes adding flow meters at Lift Station #4 to record wet weather flow data. The data is necessary to evaluate the effectiveness of the Smoke Testing, Sanitary Sewer and Lift Station Rehab work previously performed within the Service Area and to determine if additional pumping modifications are needed. – Contractor is CDC Unlimited. Work is underway.

Exploration Green Detention Pond – Phase 1C – Contractor is Lecon, Inc. Notice to Proceed – March 2017. Substantial completion on 12/1/17. The work is substantially complete, waiting on grass coverage.

Exploration Green Detention Pond – Phase 2 – The contractor is Triple B Services. Notice to Proceed – May 2018. Work is underway.

Exploration Green Detention Pond – Phase 3A – Contractor is Triple B Services. Notice to Proceed – February 2019.

Robert T. Savely Water Reclamation Facility UV Flood Mitigation – This project separates the Ultra Violet Light Ballasts from the bulb module and raises them above flood levels. Contractor is Glasco UV, LLC. Notice to Proceed – August 2018. Work is underway.

Reclaimed Water Line Extension to El Dorado Boulevard – Contractor is RAC Industries. Notice to Proceed – January 2019.

Future Projects

Water System Phase 12 – This project consists of replacing the 20-inch water line from Water Plant #3 to El Dorado Blvd. and the design is underway.

Exploration Green Detention Pond – Phase 4 – The geotechnical log for the Phase 4 Detention Pond shows the existence of sand seams below natural ground. TCEQ rules require that the pond side slopes and bottom be impervious to contain any reclaimed water discharged into it. We have ordered additional Geotech logs to assist us in identifying the limits of sand that will have to be removed with clay. We anticipate bidding this project in March-April 2019.

Storm Sewer Phase 36 Rehabilitation – Contractor is AR Turnkey. The contracts are being executed.